

# BUILDING LEAKAGE TEST

Date of Test: 09/02/2023 Test File: Untitled

Technician: Domazetovic

Project Number: HRZZ

Customer:

Building Address: Hala

## Test Results at 50 Pascals:

q <sub>50</sub> : m <sup>3</sup> /h (Airflow)	272 (+/- 15.9 %)
n <sub>50</sub> : 1/h (Air Change Rate)	10.48
qF <sub>50</sub> : m <sup>3</sup> /(h·m <sup>2</sup> Floor Area)	24.77
qE <sub>50</sub> : m <sup>3</sup> /(h·m <sup>2</sup> Envelope Area)	3.63


## Leakage Areas:

ELA <sub>50</sub> : m <sup>2</sup>	0.0083 (+/- 15.9 %)
ELA <sub>F50</sub> : m <sup>2</sup> /m <sup>2</sup>	0.0007550
ELA <sub>E50</sub> : m <sup>2</sup> /m <sup>2</sup>	0.0001107

## Building Leakage Curve:

Air Flow Coefficient (C<sub>env</sub>) = 3.4 m<sup>3</sup>/(h·Pa<sup>n</sup>) (+/- 77.4 %)  
Air Leakage Coefficient (C<sub>L</sub>) = 3.4 m<sup>3</sup>/(h·Pa<sup>n</sup>) (+/- 77.4 %)  
Exponent (n) = 1.122 (+/- 0.220)  
Coefficient of Determination (r<sup>2</sup>) = 0.94527

Test Standard: ISO 9972  
Test Mode: Depressurization  
Type of Test Method:  
Purpose of Test:



**BUILDING LEAKAGE TEST Page 2 of 4**Date of Test: 09/02/2023 Test File: Untitled

---

**Building Information**

<b>Internal Volume, <math>V</math> (m<sup>3</sup>) (according to ISO)</b>	26
<b>Net Floor Area, <math>A_F</math> (m<sup>2</sup>) (according to ISO)</b>	11
<b>Envelope Area, <math>A_E</math> (m<sup>2</sup>) (according to ISO)</b>	75
<b>Height (m)</b>	2.45
<b>Uncertainty of Dimensions (%)</b>	3
<b>Year of Construction</b>	
<b>Type of Heating</b>	
<b>Type of Air Conditioning</b>	
<b>Type of Ventilation</b>	None
<b>Building Wind Exposure</b>	Highly Protected Building
<b>Wind Class</b>	Calm

**Equipment Information**

<b>Type</b>	<b>Manufacturer</b>	<b>Model</b>	<b>Serial Number</b>	<b>Custom Calibration Date</b>
<b>Fan</b>	Energy Conservatory	Model 3 (110V)		-
<b>Micromanometer</b>	Energy Conservatory	DG700	62127	08/01/2013

# BUILDING LEAKAGE TEST Page 3 of 4

Date of Test: 09/02/2023 Test File: Untitled

## Depressurization Test:

### Environmental Data

Indoor Temperature (°C)	Outdoor Temperature (°C)	Barometric Pressure (Pa)
19.0	1.0	101325.0

### Pre-Test

### Baseline Pressure Data

### Post-Test

$\Delta p_{0,1-}$	$\Delta p_{0,1+}$	$\Delta p_{0,1}$	$\Delta p_{0,2-}$	$\Delta p_{0,2+}$	$\Delta p_{0,2}$
-0.3	0.0	-0.3	-0.4	0.0	-0.4

## Data Points - Automated Test (TTE 5.0.8.4)

Nominal Building Pressure (Pa)	Baseline adjusted Building Pressure (Pa)	Fan Pressure (Pa)	Nominal Flow $q_r$ (m³/h)	Adjusted Flow $q_{env}$ (m³/h)	Adjusted Flow $q_L$ (m³/h)	% Error	Fan Configuration
-0.3	n/a	n/a					
-64.5	-64.2	77.0	337	316	314	-13.0	Ring C
-58.5	-58.2	67.9	316	296	294	-9.1	Ring C
-51.5	-51.2	56.8	289	270	268	-4.2	Ring C
-46.7	-46.4	49.1	268	251	249	-0.7	Ring C
-40.8	-40.5	40.7	243	228	226	5.2	Ring C
-34.6	-34.2	31.8	214	201	199	11.8	Ring C
-28.5	-28.2	24.1	186	174	173	20.6	Ring C
-22.2	-21.9	16.8	155	145	144	33.3	Ring C
-16.3	-16.0	27.5	63	59	59	-22.7	Ring D
-10.3	-9.9	70.4	44	41	40	-9.1	Ring E
-0.4	n/a	n/a					

## Deviations from Standard ISO 9972 - Test Parameters

- n value (1.122) outside of acceptable limits ( $0.5 \leq n \leq 1$ ).
- Coefficient of Determination (0.945) outside of acceptable limits ( $0.98 \leq r^2 \leq 1$ ).

**BUILDING LEAKAGE TEST Page 4 of 4**

Date of Test: 09/02/2023 Test File: Untitled

---

**Comments**

None

---